BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 1		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and directions of Engineer in charge of work.							
Measurement Taken on		2/9/22							
		For levelling							
			Cum	1	25.00	3.70	0.70	64.75	
			Cum	1	323.23		0.70	226.26	
				Area=Sqrt(43.95*(43.95-25)*(43.95-37)*(43.95-25.9))					
							Total Executed Quantity	**291.01**	
							Quantity Carried to Summary	**291.01**	

C&T 2/9/22

A.E.E. (Project)

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client | **Sri. S D Venkatesh Gowda**

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 2		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and directions of Engineer in charge of work.							
Measurement Taken on		8/9/22, 15/9/22, 23/9/22, 2/11/22, 5/11/22							
		Dress room							
		longer direction							
			Cum	2	1.61	0.75	0.95	2.29	
			Cum	1	6.79	0.75	0.95	4.84	
			Cum	1	2.40	0.75	0.95	1.71	
			Cum	1	3.28	0.75	0.95	2.34	
			Cum	1	3.49	0.75	0.95	2.49	
		Shorter direction							
		Room 2							
		longer direction	Cum	2	7.95	0.75	0.95	11.33	
		Shorter direction	Cum	2	1.30	0.75	0.95	0.89	
			Cum	1	1.25	0.75	0.95	1.78	
			Cum	2	1.25	0.75	0.95	5.32	
		Toilet Room							
		Longer direction							
			Cum	1	7.47	0.75	0.95	0.80	
			Cum	1	1.12	0.75	0.95	0.93	
			Cum	1	1.30	0.75	0.95	0.94	
			Cum	1	1.32	0.75	0.95	0.59	
		Shorter direction	Cum	1	0.84	0.75	0.95	5.41	
			Cum	3	2.53	0.75	0.95	2.68	
			Cum	2	1.88	0.75	0.95	46.19	

P&TC Flow Rooms 5/11/22

A8E.E. (Proje

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		SSM all around Grill below						416.19	
			Cum	1	24.70	0.75	0.95	17.60	
			Cum	1	29.20	0.75	0.95	20.81	
		Stage							
		Longer walls	Cum	1	6.50	0.75	0.95	4.63	
		Shorter walls	Cum	2	4.64	0.75	0.95	6.61	
		SSM Infront of stage	Cum	1	6.70	0.75	0.95	4.77	
			Cum	1	3.30	0.75	0.95	2.35	
			Cum	1	1.45	0.75	0.95	1.03	
			Cum	1	4.56	0.75	0.95	3.25	
			Cum	1	4.85	0.75	0.95	3.46	
			Cum	1	6.60	0.75	0.95	4.70	
			Cum	1	3.25	0.75	0.95	2.32	
			Cum	1	2.08	0.75	0.95	1.48	
			Cum	1	5.67	0.75	0.95	4.04	
			Cum	1	6.00	0.75	0.95	4.28	
			Cum	1	5.42	0.75	0.95	3.86	
		Ramp	Cum	1	7.58	1.29	0.95	9.29	
		SSM below GL for steps							
		Step 1	Cum	1	13.86	1.05	0.95	13.83	
		Step 2	Cum	1	14.64	1.05	0.95	14.60	
		Step 5	Cum	1	17.28	1.05	0.95	17.24	
		Step 6	Cum	1	17.99	1.05	0.95	17.95	
		Column Footing							
		Stage	Cum	4	1.70	1.70	1.60	18.50	
		Step backside	Cum	4	1.50	1.50	1.60	14.40	
		Column Footing	Cum	-4	0.30	0.30	0.95	-0.34	
			Cum	-4	0.30	0.30	0.95	-0.34	
							Total Executed Quantity	**236.49**	
							Quantity Carried to Summary	**236.49**	

A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 3		Providing and injecting chemical emulsion for Preconstructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on							
Measurements taken on		30/9/22 , 16/11/22							
		For levelling						92.50	
			Sqm	1	25.00	3.70		323.23	
			Sqm	1	323.23				
					Area=Sqrt(43.95*(43.95-25)*(43.95-37)*(43.95-25.9))				
							Total Executed Quantity	**415.73**	
							Quantity Carried to Summary	**415.73**	

A.E.E. (Project) 26/11/22

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 4		Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85 cum and fine aggregtes @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery,curing complete as per specifications							
Measurements taken on		9/9/22 , 17/9/22 , 24/9/22 , 7/11/22							
		Dress room							
		longer direction							
			Cum	2	1.61	0.75	0.45	0.36	
			Cum	1	6.79	0.75	0.18	0.76	
			Cum	1	2.40	0.75	0.15	0.27	
			Cum	1	3.28	0.75	0.15	0.37	
			Cum	1	3.49	0.75	0.15	0.39	
		Shorter direction	Cum	1					
		Room 2							
		longer direction	Cum	2	7.95	0.75	0.15	1.79	
		Shorter direction	Cum	2	1.30	0.75	0.15	0.29	
			Cum	1	1.25	0.75	0.15	0.14	
			Cum	2	1.25	0.75	0.15	0.28	
		Toilet Room							
		Longer direction							
			Cum	1	7.47	0.75	0.15	0.84	
			Cum	1	1.12	0.75	0.15	0.13	
			Cum	1	1.30	0.75	0.15	0.15	
			Cum	1	1.32	0.75	0.15	0.15	
		Shorter direction	Cum	1	0.84	0.75	0.15	0.09	
			Cum	2	2.53	0.75	0.15	0.85	
			Cum	2	1.88	0.75	0.15	0.42	
		SSM all around Grill below							
			Cum	1	24.70	0.75	0.15	2.78	

C&FC Nandini 7/11/22

A.E.E. (Project)

10.07

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
			Cum	1	29.20	0.75	0.15	3.29	
		Stage							
		Longer walls	Cum	1	6.50	0.75	0.15	0.73	
		Shorter walls	Cum	2	4.64	0.75	0.15	1.04	
		SSM Infront of stage	Cum	1	6.70	0.75	0.15	0.75	
			Cum	1	3.30	0.75	0.15	0.37	
			Cum	1	1.45	0.75	0.15	0.16	
			Cum	1	4.56	0.75	0.15	0.51	
			Cum	1	4.85	0.75	0.15	0.55	
			Cum	1	6.60	0.75	0.15	0.74	
			Cum	1	3.25	0.75	0.15	0.37	
			Cum	1	2.08	0.75	0.15	0.23	
			Cum	1	5.67	0.75	0.15	0.64	
			Cum	1	6.00	0.75	0.15	0.68	
			Cum	1	5.42	0.75	0.15	0.61	
		Ramp	Cum	1	7.58	1.29	0.15	1.47	
		SSM below GL for steps							
		Step 1	Cum	1	13.86	1.05	0.15	2.18	
		Step 2	Cum	1	14.64	1.05	0.15	2.31	
		Step 5	Cum	1	17.28	1.05	0.15	2.72	
		Step 6	Cum	1	17.99	1.05	0.15	2.83	
		Step 7	Cum	1	18.32	0.88	0.15	2.42	
		Column Footing							
		Stage	Cum	4	1.70	1.70	0.15	1.73	
		Step backside	Cum	4	1.50	1.50	0.15	1.35	
		Column Footing	Cum	-4	0.30	0.30	0.15	-0.05	
			Cum	-4	0.30	0.30	0.15	-0.05	
							Total Executed Quantity	**37.65**	
							Quantity Carried to Summary	**37.65**	

F 10.07

A.E.E. (Project)

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 5		Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, column spillars, posts, struts, buttresses, bed blocks,anchor blocks & plinths, etc.. ., including cost of all materials, labour, HOM of machinery, curing,complete but excluding cost of reinforcement as per specifications.							
Measurements taken on		13/9/22 , 9/11/22							
		Column Footing							
		Stage	Cum	4	1.70	1.70	0.45	5.20	
		Step backside	Cum	4	1.50	1.50	0.45	4.05	
							Total Executed Quantity	**9.25**	
							Qty Carried to Summary	**9.25**	

CE & EE 9/11/22

A.E.E. (Project)

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RUDRAPRASAD CONSULTANTS BANGALORE

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		**Sri. S D Venkatesh Gowda**							
Chainage in m		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
From	**To**								
Item No. 6		Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications and directions of Engineer in charge of work.							
Measurements taken on		30/9/22 , 16/11/22							
				(Excavation Quantity -SSM-Concrete Quantity)					
		Footing and SSM Excavation	Cum	from Item no.1				**527.50**	
		PCC	Cum	from Item no.2				**-37.65**	
		Footing concrete	Cum	from Item no.5				**-9.25**	
		SSM	Cum	from Item no.7				**-151.46**	
				Total Executed Quantity				**329.14**	
				Qty Carried to Summary				**329.14**	

CE & EC Verified 16/11/22

A.E.E (Project)

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 7		Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2 m. apart in each course including cost of materials, labour, curing complete as per specifications.							
Measurements taken on		20/9/22 , 3/11/22							
		SSM Below							
		Dress room							
		longer direction							
			Cum	2	1.61	0.60	0.80	1.55	
			Cum	1	6.79	0.60	0.80	3.26	
			Cum	1	2.40	0.60	0.80	1.15	
			Cum	1	3.28	0.60	0.80	1.57	
		Shorter direction	Cum	1	3.49	0.60	0.80	1.68	
		Room 2							
		longer direction	Cum	2	7.95	0.60	0.80	7.63	
		Shorter direction	Cum	2	1.30	0.60	0.80	1.25	
			Cum	1	1.25	0.60	0.80	0.60	
			Cum	2	1.25	0.60	0.80	1.20	
		Toilet Room							
		Longer direction							
			Cum	1	7.47	0.60	0.80	3.59	
			Cum	1	1.12	0.60	0.80	0.54	
			Cum	1	1.30	0.60	0.80	0.62	
			Cum	1	1.32	0.60	0.80	0.63	
		Shorter direction	Cum	1	0.84	0.60	0.80	0.40	
			Cum	3	2.53	0.60	0.80	3.64	
			Cum	2	1.88	0.60	0.80	1.80	

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

A.E.E. (Projects)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
								31.12	
		SSM all around Grill below							
			Cum	1	24.70	0.60	0.80	11.86	
			Cum	1	29.20	0.60	0.80	14.02	
		Stage							
		Longer walls	Cum	1	6.50	0.60	0.80	3.12	
		Shorter walls	Cum	2	4.64	0.60	0.80	4.45	
		SSM Infront of stage	Cum	1	6.70	0.60	0.80	3.22	
			Cum	1	3.30	0.60	0.80	1.58	
			Cum	1	1.45	0.60	0.80	0.70	
			Cum	1	4.56	0.60	0.80	2.19	
			Cum	1	4.85	0.60	0.80	2.33	
			Cum	1	6.60	0.60	0.80	3.17	
			Cum	1	3.25	0.60	0.80	1.56	
			Cum	1	2.08	0.60	0.80	1.00	
			Cum	1	5.67	0.60	0.80	2.72	
			Cum	1	6.00	0.60	0.80	2.88	
			Cum	1	5.42	0.60	0.80	2.60	
			Cum	1	7.58	1.14	0.80	6.91	
		Ramp							
		SSM below GL for steps							
		Step 1	Cum	1	13.86	0.90	0.80	9.98	
		Step 2	Cum	1	14.64	0.90	0.80	10.54	
		Step 5	Cum	1	17.28	0.90	0.80	12.44	
		Step 6	Cum	1	17.99	0.90	0.80	12.95	
		Step 7	Cum	1	18.32	0.73	0.80	10.70	
		Deduction							
		Column Footing	Cum	-4	0.30	0.30	0.80	-0.29	
		Steps back side column	Cum	-4	0.30	0.30	0.80	-0.29	
							Total Executed Quantity	**151.46**	
							Qty Carried to Summary	**151.46**	

CE & FC Bhadra 3/11/22

A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

AME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client | **Sri. S D Venkatesh Gowda**

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Item No. 8							
		Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in Ground floor level for roof slabs, Staircase, Lintels and Beams, retaining walls, return walls, Walls(any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or lacing courses, Parapets, Coping, bed blocks, Anchor blocks, Plain window Cills, Fillets etc., including cost of all materials, labour, HOM of machinery, curing,complete but excluding cost of reinforcement as per specifications.							
		Measurements taken on	14/9/22 , 22/9/22 , 21/10/22 ,						
		Columns upto ground level							
		Stage	Cum	4	0.30	0.30	1	0.36	
		Step backside	Cum	4	0.30	0.30	1	0.36	
		Plinth Beam							
		Stage	Cum	1	6.50	0.20	0.3	0.39	
			Cum	2	4.44	0.20	0.3	0.53	
		Step backside	Cum	1	18.25	0.20	0.3	1.10	
		Dress room							
		longer direction	Cum	1	3.88	0.20	0.3	0.23	
			Cum	2	1.61	0.20	0.3		
			Cum	1	6.79	0.20	0.3	0.41	
			Cum	1	2.40	0.20	0.3	0.14	
			Cum	1	3.28	0.20	0.3	0.20	
		Shorter direction	Cum	1	5.45	0.20	0.3	0.33	
			Cum	1	3.09	0.20	0.3	0.19	
		Room 2							
		longer direction	Cum	2	7.95	0.20	0.3	0.95	
		Shorter direction	Cum	2	1.50	0.20	0.3	0.18	
			Cum	1	1.45	0.20	0.3	0.09	

5.65

A.E.E (Project)

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
			Cum	2	1.65	0.20	0.3	0.20	
		Toilet Room							
		Longer direction	Cum	1	6.12	0.20	0.3	0.37	
			Cum	4	7.47	0.20	0.3	0.45	
			Cum	1	1.12	0.15	0.2	0.03	
			Cum	1	1.30	0.15	0.2	0.04	
			Cum	1	1.32	0.15	0.2	0.04	
		Shorter direction	Cum	1	1.26	0.20	0.3	0.08	
			Cum	3	2.98	0.20	0.3	0.54	
			Cum	1	1.88	0.15	0.2	0.06	
			Cum	1	1.75	0.15	0.2	0.05	
							Total Executed Quantity	**7.49**	
							Qty Carried to Summary	**7.49**	

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 9		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.							
Measurements taken on		12/9/22 , 21/9/22							
		Column Footing							
		Stage	Sqm	16	1.70		0.45	12.24	
		Step backside	Sqm	16	1.50		0.45	10.80	
		Columns upto ground level							
		Stage	Sqm	16	0.30		1	4.80	
		Step backside	Sqm	16	0.30		1	4.80	
		Plinth Beam	Sqm						
		Stage	Sqm	2	6.50		0.3	3.90	
			Sqm	4	4.44		0.3	5.33	
		Step backside	Sqm	2	18.25		0.3	10.95	
		Dress room							
		longer direction	Sqm	2	3.88		0.3	2.33	
			Sqm	4	1.61		0.3	1.93	
			Sqm	2	6.79		0.3	4.07	
			Sqm	2	2.40		0.3	1.44	
			Sqm	2	3.28		0.3	1.97	
		Shorter direction	Sqm	2	5.45		0.3	3.27	
			Sqm	2	3.09		0.3	1.85	
		Room 2							
		longer direction	Sqm	4	7.95		0.3	9.54	
		Shorter direction	Sqm	4	1.50		0.3	1.80	
			Sqm	2	1.45		0.3	0.87	
			Sqm	4	1.65		0.3	1.98	
		Toilet Room							
		Longer direction	Sqm	2	6.12		0.3	3.67	
			Sqm	2	7.47		0.3	4.48	

CE & FC
P.E.B. (Project)
12/9/22

92.03

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
			Sqm	2	1.12		0.2	0.45	
			Sqm	2	1.30		0.2	0.52	
			Sqm	2	1.32		0.2	0.53	
		Shorter direction	Sqm	2	1.26		0.3	0.76	
			Sqm	6	2.98		0.3	5.36	
			Sqm	2	1.88		0.2	0.75	
			Sqm	2	1.75		0.2	0.70	
							Total Executed Quantity	**101.10**	
							Qty Carried to Summary	**101.10**	

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

VIP

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 10		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.							
Measurements taken on		2/11/22							
		Lintel							
		Dress room							
		longer direction	Sqm	2	3.88		0.2	1.55	
			Sqm	4	1.61		0.2	1.29	
			Sqm	2	6.79		0.2	2.72	
			Sqm	2	2.40		0.2	0.96	
			Sqm	2	2.48		0.2	0.99	
		Shorter direction	Sqm	2	5.45		0.2	2.18	
			Sqm	2	3.09		0.2	1.24	
		Room 2							
		longer direction	Sqm	4	7.95		0.2	6.36	
		Shorter direction	Sqm	4	1.50		0.2	1.20	
			Sqm	2	1.45		0.2	0.58	
			Sqm	4	1.65		0.2	1.32	
		Toilet Room							
		Longer direction	Sqm	2	6.12		0.2	2.45	
			Sqm	2	7.47		0.2	2.99	
			Sqm	2	1.12		0.2	0.45	
			Sqm	2	1.30		0.2	0.52	
			Sqm	2	1.32		0.2	0.53	
		Shorter direction	Sqm	6	2.98		0.2	3.58	
			Sqm	2	1.88		0.2	0.75	
			Sqm	2	1.75		0.2	0.70	
		Roof Beam							
		Dress room							
		longer direction	Sqm	2	3.88		0.15	1.16	

C&E Engineer 3/11/22

A.E.E. (Project)

33.51

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
			Sqm	4	1.61		0.15	0.97	
			Sqm	2	6.79		0.15	2.04	
			Sqm	2	2.40		0.15	0.72	
			Sqm	2	2.48		0.15	0.74	
		Shorter direction	Sqm	2	5.45		0.15	1.64	
			Sqm	2	3.09		0.15	0.93	
		Room 2							
		longer direction	Sqm	4	7.95		0.15	4.77	
		Shorter direction	Sqm	4	1.50		0.15	0.90	
			Sqm	2	1.45		0.16	0.46	
			Sqm	4	1.65		0.15	0.99	
		Toilet Room							
		Longer direction	Sqm	2	6.12		0.15	1.84	
			Sqm	2	7.47		0.15	2.24	
		Shorter direction	Sqm	6	2.98		0.15	2.68	
							Total Executed Quantity	**54.39**	
							Qty Carried to Summary	**54.39**	

G- 33.51

A.E.E. (Project)

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client | **Sri. S D Venkatesh Gowda**

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.11		KSRB 4-6.5 Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton.							
Measurements taken on		20/10/22							
		Columns							
		Steps backside	Sqm	16	0.30		4.56	21.89	
							Total Executed Quantity	**21.89**	
							Qty Carried to Summary	**21.89**	

4FC V. Nanjunda 20/10/22

C.L.E. (Project)

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE RMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

AME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		**Sri. S D Venkatesh Gowda**							
ainage in m		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
om	**To**								
Item No.12		KSRB 4-6.2 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour complete as per specificaiton							
leasurements taken on		2/11/22							
		Roof Slab							
		Dress room	Sqm	1	Area=29.458				29.46
			Sqm	1	22.21		0.15		3.33
		Room 2	Sqm	1	7.95	1.90			15.11
			Sqm	1	3.70	1.85			6.85
			Sqm	1	23.34		0.15		3.50
		Toilet Room	Sqm	1	6.12	3.38			20.69
			Sqm	1	19.00		0.15		2.85
		Deck Slab for Drain	Sqm	2	34.50	1.83			126.27
			Sqm	2	1.83		0.15		0.55
		Step 4	Sqm	1	14.94		0.1		1.49
			Sqm	2	0.90		0.1		0.18
							Total Executed Quantity		**210.27**
							Qty Carried to Summary		**210.27**

C4FC
R. Narlaya 2/11/22

A.E.E. (Project)

RUDRAPRASAD CONSULTANTS BANGALORE

ONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		**Sri. S D Venkatesh Gowda**							
Chainage in m		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
From	**To**								
Item No.14		KSRB 4-6.10 Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton.							
Measurements taken on		30/10/22							
		Chajja							
		Bottom							
		Dress room							
		D	Sqm	1	1.45	0.60		0.87	
		W	Sqm	1	1.18	0.30		0.35	
		W1	Sqm	1	2.05	0.33		0.68	
		Room 2							
		D	Sqm	1	1.25	0.75		0.94	
		W	Sqm	1	1.86	0.45		0.84	
		W1	Sqm	1	1.62	0.55		0.89	
		Toilet Room							
		D	Sqm	1	1.30	0.77		1.00	
		Sides							
		Dress room							
		D	Sqm	1	2.65		0.1	0.27	
		W	Sqm	1	1.78		0.1	0.18	
		W1	Sqm	1	2.71		0.1	0.27	
		Room 2							
		D	Sqm	1	2.75		0.1	0.28	
		W	Sqm	1	2.76		0.1	0.28	
		W1	Sqm	1	2.72		0.1	0.27	
		Toilet Room							
		D	Sqm	1	2.84		0.1	0.28	
							Total Executed Quantity	**7.39**	
							Qty Carried to Summary	**7.39**	

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

First And Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.15		KSRB 4.9.2 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.							
Measurements taken on		12/9/22 , 21/9/22 , 8/11/22							
		Footing	Tonne		From steel calculation sheet			**0.55**	
		Column	Tonne		From steel calculation sheet			**0.32**	
		Plinth beam	Tonne		From steel calculation sheet			**1.45**	
		Coping	Tonne		From steel calculation sheet			**0.32**	
		Lintel beam	Tonne		From steel calculation sheet			**0.58**	
		Chajja	Tonne		From steel calculation sheet			**0.08**	
		Roof beam	Tonne		From steel calculation sheet			**0.92**	
		Roof slab	Tonne		From steel calculation sheet			**0.54**	
		Deck slab	Tonne		From steel calculation sheet			**0.90**	
							Total Executed Quantity	**5.65**	
							Qty Carried to Summary	**5.65**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

A.E.E. (Projects)

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner